Scanned by CamScanner

COMPLETION REPORT

1	Name of the work	Construction of Public sitting platform at Bagalagunte (Near maramma Temple and Karekallu) in Bagalagunte ward no. 14 Dasarahalli Sub division
2	Sanctioned Estimate No. & Date	TSM: EE1DD/82/16-17 dtd 10.1.2017
3	Head of Account which is chargeable	P.Cw/1771
4	Instrument Order NO. & Date	WW EE/DD/31/17-18 dtd 21.8.2017
5	Name Of Contractor	Sri. Ramesh K S, #127, Havanashree Nilaya, 3rd Cross, M. S Ramaiah Layout, Bengaluru.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	NO
7	Measurement recorded in	MB No 5837/17-18 & PW 5864/16-17 & 5853/1
8	Check Measurement of the Asst	—
9	Name of the office/official in charge of the work	—
10	a) Asst. Eng/junior Eng	D.S.ಮಲ್ಲಿಕಾರ್ಜುನ
	b) Asst. Exe Engineer	ಶಿವಕುಮಾರ್ ಬಿಸಲೇರಿ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
15296	14958262	—	1374-00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASSISTANT ENGINEER

E.E. (D.D.)

ASSIATANT EXECUTIVE ENGINEER